

COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF RCC DAINS IN PIPELINE ROAD & OTHER
RPADS AND PIPELINE ROAD EITHER (2) SIDES, AND 17TH CROSS
BHEL MINI COLONY -1ST SIDE SHETTYHALLI SUB DIVISION, IN
WARD NO. 13
2. Sanctioned Estimate No. & Dt : AS/32/16-17 Dt: 30/8/2016
3. Head of Account which is Chargeable : TS/46/16-17 - Dt: 1/9/2016
P-0190
4. Work Order No. & Dt :
5. Name of Contractor : TECHNICAL MANAGER (WEST) K.R.I.D.L
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 472 3423 / 14-15
8. Check measurement of the Asst. : M.B. No. 472 Page No. 342240 - 441
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : Page No. 342240 - 441
incharge of the work :
10. a) Asst. Engineer : Nagabhoshan
b) Asst. Exe. Engineer : Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
49.00	4827999=00	72001=00	—

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER

SUB DIVISION

BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ()

EXECUTIVE ENGINEER - 3
Bangalore Mahanagara Palike,
Bangalore-57.